



CITY OF MERCED

MERCED

RESPONSE TO REQUEST FOR INFORMATION (RFI No. 1)

Project: EPA GENERATORS WELL SITES 3 & 10R2, Project No. CP 180018

Date: September 20, 2023

Question 1 – Does the City retain the old generator or does the Contractor dispose of the generator?

Answer: Per industry standard, the Contractor will keep and dispose of equipment that they're removing.

Question 2 – Who empties the diesel out of the tank prior to removal?

Answer: The Contractor will be responsible for the diesel removal.

Question 3 – Does the City want a means to connect a load bank?

Answer: Revise 26 32 13 -2.05.C to read

"C. A second mainline, thermal magnetic circuit breaker carrying the UL mark shall be factory installed. This breaker shall be approximately 100% of the rated ampacity of the genset and shall connect to pair of 400A for each phase and neutral as well as a single 400A for ground (for a total of 9 receptacles, all color coded per type). Camlocks to be located on the side of the breaker enclosure or can be installed as an auxiliary cabinet on the side the exterior enclosure."

John Ainsworth, P.E.

Temporary Senior Engineer