



Bob Hart
Request for Information

RFI #01

October 15, 2024

Description: Bid Questions

Date Received: 10/15/2024

Date Completed: 10/15/2024

RFI Response and Reference General Notes

- 1) Plan sheet C3.3 shows the proposed pavement section 2.5"AC/6" Class II AB and the 2" grind overlay running through what appears to be a concrete band with bricks at the sidewalk area east of Bob Heart square. Please advise. (Please see attached)

Contractor to remove existing brick past limits of sawcut and reinstall existing brick and structural section in kind. Any damaged brick to be replaced to match existing.

- 2) Plan sheet C3.3 shows the proposed concrete section – pedestrian 3-5/8"/4" Class II AB running through what appears to be a brick ramp at the northeast corner of West Main Street and Canal Street. Please advise (Please see attached)

Contractor to remove existing brick past limits of sawcut and reinstall existing brick and structural section in kind. Any damaged brick to be replaced to match existing.

- 3) Plan sheet C3.3 shows the proposed concrete section – pedestrian 3-5/8"/4" Class II AB running through what appears to be a brick ramp at the east side of Bob Heart Square. Please advise. (Please see attached)

Contractor to remove existing brick past limits of sawcut and reinstall existing brick and structural section in kind. Any damaged brick to be replaced to match existing.

- 4) Plan sheets C3.1, C3.2 show decorate concrete section – pedestrian 3-5/8”/4” Class II AB. Plan sheets L1.1, L1.2 show conflicting information in the same area and call out brick bands in paving. Brick to match color and finish of existing bricks in downtown area and shall conform with city STD. Please advise. (Please see attached)

Contractor to refer to landscape plans for brick bands. Contractor to install concrete beneath proposed brick. Refer to Detail 1 on Sheet L2.1.

- 5) Bid Schedule “B” item 38 shows a unit of measure of “LS” but an estimated quantity of 3. Please advise.

This is a Linear Foot item with 3 LF, please bid a unit price per linear foot.

- 6) Bid Schedule “B” item 39 shows a unit of measure of “LS” but an estimated quantity of 9. Please advise.

This is a Linear Foot item with 9 LF, please bid a unit price per linear foot.

- 7) Is it structural acceptable to use 7” of HMA plug pave in leu of the pavement section 2.5”AC/6” Class II AB at the curb & gutter and drive approach locations?

The plug pavement is an acceptable alternative.

Approvals:

Christopher Ric Vanderveen, PE 89550



Digitally Signed on October 15, 2024